

Holjes Sheppard Memorial Park: UPDATE **Park, Roadway & Playground Renovation**



Project Goal:

To create a safer, more accessible, and enjoyable community space by upgrading the park, resurfacing the road, pavilion and installing new ADA-compliant playground equipment.

Project Timeline:

Phase 1 –Playground Demolition Complete

- Monday, October 13, 2025

Phase 2 – Award of Contracts Complete

- Wednesday, October 15, 2025, Boro Hall Council meeting 7 pm

Phase 3 –Excavation and Installation of Drainage

- On or about October 20, 2025, depending on required submittals by the contractor, Mobilization and site preparation is anticipated to begin Complete
- Anticipated sequence of construction to include excavation/grading of the new playground area followed by 90% Complete
- Installation of Drainage Complete

- Reconstruction of Park Roadway, including the installation of curbing **Complete**
- Earthwork for new building pads **Complete**
- Asphalt surfacing of reconstruction park roadway.
- Restoration of Disturbed Areas. **90% Complete**

Phase 4- Playground, Barn and Pavilion Installation

To follow Excavation:

- Installation of ADA-compliant playground equipment **In Progress**
- Pouring of rubber safety surface
- Installation of barn and pavilion **90% Complete**

Phase 5 – Park Enhancements

- To follow Installation
- Landscaping and tree planting
- Benches

 **Grand Reopening Celebration July 4th after the Parade**

Contact & Info:

Boro Hall: Karen Romano 908-236-2425

Email: clerk@lebanonboro.com

Website: lebanonboro.com

Please Note:

The Park and Playground will be temporarily closed during construction.

Thank you for your patience as we build a better space for everyone!